Appendix A - 2024 Road/Right-of-Way Infrastructure Construction Projects Update

Burth of Tons	Land Control (Control Control	0	Construction	Planned	Octor Harter
Project Type	Location (from/to)	Community	Award	Completion	Status Update
Pavement Rehabilitation					
2023 Hot-Mix Resurfacing Program	Flemingon Street - William Street to Limit	Blenheim	2023	Spring 2024	In progress
2023 Hot-Mix Resurfacing Program	Industrial Avenue - Marlborough Street to Chatham Street	Blenheim	2023 2023	Spring 2024	In progress
2023 Hot-Mix Resurfacing Program 2023 Hot-Mix Resurfacing Program	Kirckaldy Place - Limit to Doverdoon Drive Elm Street - Queen Street to East Limit	Chatham Chatham	2023	Spring 2024 Spring 2024	In progress In progress
2023 Hot-Mix Resurfacing Program	Grand Avenue West - Keil Drive to 540 m east of Keil Drive	Chatham	2023	Spring 2024 Spring 2024	In progress
2023 Hot-Mix Resurfacing Program	Grand Avenue West - Kell Brive to 340 m east of Kell Brive Grand Avenue West - Churchill Street to 170 m west of Churchill Street	Chatham	2023	Spring 2024	In progress
2023 Hot-Mix Resurfacing Program	Grand Avenue East - CP Rail Crossing to 120 m west of Rail Crossing	Chatham	2023	Spring 2024	In progress
2023 Hot-Mix Resurfacing Program	Lacroix Street - Grand Avenue West to King Street West	Chatham	2023	Spring 2024	In progress
2023 Hot-Mix Resurfacing Program	Timmins Crescent - Sudbury Drive to east limit	Chatham	2023	Spring 2024	In progress
2023 Hot-Mix Resurfacing Program	Sussex Street - Semenyn Avenue to Woods Street	Chatham	2023	Spring 2024	In progress
2023 Hot-Mix Resurfacing Program	Alexander Street - Richard Street to Marsh Street	Ridgetown	2023	Spring 2024	In progress
2023 Hot-Mix Resurfacing Program	Jane Street - Broadway Avenue to Harold Street	Ridgetown	2023	Spring 2024	In progress
2023 Hot-Mix Resurfacing Program	Longwoods Road - Arkwood Road to James Street	Rural	2023 2024	Spring 2024	In progress
2024 Hot-Mix Resurfacing Program 2024 Hot-Mix Resurfacing Program	Athlone Road - Massey Drive to Pearl Street Dupuis Avenue - Canal Street to Bond Avenue	Tilbury Tilbury	2024	Fall 2024 Fall 2024	Project awarded, construction planned for Summer 2024 Project awarded, construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Crawford Avenue - Canal Street to Sunset Place	Tilbury	2024	Fall 2024	Project awarded, construction planned for Summer 2024 Project awarded, construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	St. William Avenue - Bolohan Drive to limit	Tilbury	2024	Fall 2024	Project awarded, construction planned for Summer 2024 Project awarded, construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Fort Street - Foster Street to Elia Street	Tilbury	2024	Fall 2024	Project awarded, construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Mable Street - For Street to Canal Street	Tilbury	2024	Fall 2024	Project awarded, construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Elia Street	Tilbury	2024	Fall 2024	Project awarded, construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Hilside Avenue - Drover's Road to Richard Street	Wheatley	2024	Fall 2024	Project awarded, construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Pier Road - Middleton Line to Gregory Line	Wheatley	2024	Fall 2024	Project awarded, construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Chatham Street – Talbot Street West to Marlborough Street South	Blenheim	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	John Street - Chatham Street South to East End	Blenheim	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Forsyth Drive – Talbot Street East to West End	Blenheim Blenheim	2024 (planned) 2024 (planned)	Fall 2024 Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program 2024 Hot-Mix Resurfacing Program	Garry Ave – Forsyth Drive to West End Gilchrist Ave – Forsyth Drive to West End	Blenheim	2024 (planned) 2024 (planned)	Fall 2024	Construction planned for Summer 2024 Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Pook Road – Talbot Street East to 550m North	Blenheim	2024 (planned)	Fall 2024	Construction planned for Summer 2024 Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Beech Street – Main Street to Isabella Street	Bothwell	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	St. Ignatious Line – Zone Centre Line to East End	Bothwell	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Andrea Drive – Oxley Drive to North End	Chatham	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Dana Place – Andrea Drive to West End	Chatham	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Court House Lane - Baldoon Road to Court House Lane	Chatham	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Court House Lane at Grand Ave West - Spot Repair in Left turn Lane	Chatham	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Cross Street - Raleigh Street to Queen Street	Chatham	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Emma Street - Ursuline Ave to St. Clair Street	Chatham	2024 (planned)	Fall 2024 Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program 2024 Hot-Mix Resurfacing Program	Lark Street - Baldoon Road to Mallard Place Northland Drive - Oxley Drive to McNaughton Ave West	Chatham Chatham	2024 (planned) 2024 (planned)	Fall 2024	Construction planned for Summer 2024 Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Ordon Boulevard – Oxley Drive to Northland Drive	Chatham	2024 (planned)	Fall 2024	Construction planned for Summer 2024 Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Romney Road – Alden Street to South End	Chatham	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Stone Ave - Ursuline Ave to St. Clair Street	Chatham	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Timothy Crescent - McFarlane Ave to South Limit	Chatham	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Beth Crescent - McFarlane Ave to South Limit	Chatham	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Centre Street - Robinson Street to Holden Street	Dresden	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Robinson Street - Centre Street to North Street	Dresden	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	St. George Street – Camden Street to West Metcalfe Street	Dresden	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Brant Street - Erie Street North to Victoria Ave	Ridgetown	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Ebenezer Street – Erie Street South to Church Street	Ridgetown	2024 (planned) 2024 (planned)	Fall 2024 Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program 2024 Hot-Mix Resurfacing Program	Church Street – Main Street to Jane Street Erie Street North - Morgan Street to Main Street	Ridgetown Ridgetown	2024 (planned) 2024 (planned)	Fall 2024 Fall 2024	Construction planned for Summer 2024 Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	James Street - Erie Street North to Water Street	Ridgetown	2024 (planned)	Fall 2024	Construction planned for Summer 2024 Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Tiffany Street - Erie Street North to Water Street	Ridgetown	2024 (planned)	Fall 2024	Construction planned for Summer 2024 Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Henry Street North – Main Street West to 180m North	Ridgetown	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Henry Street South - Main Street West to Ebenezer Street West	Ridgetown	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Lynn Street – Main Street East to Jane Street	Ridgetown	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Water Street – York Street West to James Street	Ridgetown	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Victoria Road – London Road to CN Railroad Tracks	Thamesville	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Baxter Street – Mitchell Drive to East End	Wallaceburg	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Hudson Crescent – Mitchell Drive to East End	Wallaceburg	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Mitchell Drive – Wallace Street to South End	Wallaceburg	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program 2024 Hot-Mix Resurfacing Program	Wallace Street East – Mitchell Drive to East End Larkwood Street – Hilda Ave to Janssens Street	Wallaceburg Wallaceburg	2024 (planned) 2024 (planned)	Fall 2024 Fall 2024	Construction planned for Summer 2024 Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Minnie Street - Gillard Street to South Limit	Wallaceburg	2024 (planned)	Fall 2024	Construction planned for Summer 2024 Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Park Street - Main Street to Water Street	Wallaceburg	2024 (planned)	Fall 2024	Construction planned for Summer 2024
,			, , , , , , , , , , , , , , , , , , ,		

Project Type	Location (from/to)	Community	Construction Award	Planned Completion	Status Update
2024 Hot-Mix Resurfacing Program	Sydenham Gardens Boulevard – Mount Pleasant Crescent to Nelson Street	Wallaceburg	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Nelson Street – Sydenham Gardens Boulevard to University Ave	Wallaceburg	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	William Street - Elizabeth Street to Wall Street	Wallaceburg	2024 (planned)		Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Poat Street - William Street to West End	Wallaceburg	2024 (planned)		Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Wallace Street – Huron Street to CSX Railroad Tracks	Wallaceburg	2024 (planned)		Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Dufferin Ave – 40 Highway to Walpole Island Bridge	Rural	2024 (planned)		Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Maple Line & Winter Line Road Intersection	Rural Rural	2024 (planned) 2024 (planned)		Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program 2024 Hot-Mix Resurfacing Program	Towanda Boulevard - Charing Cross Road to Bisnett Line Second Street - Towanda Boulevard to South Limit	Rural	2024 (planned)		Construction planned for Summer 2024 Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Third Street - Towarda Boulevard to South Limit	Rural	2024 (planned)		Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Fourth Street - Towarda Boulevard to South Limit	Rural	2024 (planned)		Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Fifth Street - Towanda Boulevard to South Limit	Rural	2024 (planned)		Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Sixth Street - Towanda Boulevard to South Limit	Rural	2024 (planned)		Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Seventh Street - Towanda Boulevard to South Limit	Rural	2024 (planned)		Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Lagoon Road - Talbot Trail to 700m North of Talbot Trail	Rural	2024 (planned)		Construction planned for Summer 2024
2024 Hot-Mix Resurfacing Program	Elm Street West - West Bothwell Road to North Catherine Street	Bothwell	2024 (planned)	Fall 2024	Construction planned for Summer 2024
2024 Cold In-Place Recycling Program	Countryview Line - St. Clair Road to Lindsay Road	Dover Centre	2024	Summer 2024	Project awarded, construction planned for Spring 2024
2024 Surface Treatment Program	Erieau Road - Talbot Trail to north of Allison Line	Harwich	2024	Summer 2024	Project awarded, construction planned for Spring 2024
2024 Surface Treatment Program	Maynard Line - Harwich Road to Mull Road	Harwich	2024	Summer 2024	Project awarded, construction planned for Spring 2024
2024 Crack Sealing Program	Various roads	Various	2024	Summer 2024	Work planned for June-July
Road Reconstruction and Major Und		I	I	I	
Underground Infrastructure & Road Reconstruction	Dufferin Avenue	Wallaceburg	2023	Spring 2024	Final restoration underway
Underground Infrastructure & Road Reconstruction	Wrights Lane	Dresden	2023	Summer 2024	Final restoration underway and surface asphalt
New Road Construction	Keil Drive South Extension	Chatham	2023	Summer 2024	Final restoration underway and surface asphalt
Sewer Separation and Road Reconstruction	William Street North	Chatham	2023	Spring 2024	Final restoration underway
Underground Infrastructure & Road Reconstruction	Albert Avenue - Brant Street to Manitoba Street Manitoba Street - Erie Street North to Victoria Street	Ridgetown	2023	Spring 2024	Final restoration underway
Underground Infrastructure & Road Reconstruction	Elizabeth Street & Lisgar Street	Wallaceburg	2024	Spring 2025	Construction completion planned for Fall 2024 with final restoration in Spring 2025
Sewer Separation and Road Reconstruction	Selkirk Street - Van Allen Avenue to Memory Lane Memory Lane - Selkirk Street to Grand Avenue West	Chatham	2024	Fall 2024	Construction underway
Underground Infrastructure & Road Reconstruction	Keil Drive South - Bristol Drive to 80 m south of Keil Drive South and Tweedsmuir Avenue West	Chatham	2024	Fall 2024	Construction underway
Underground Infrastructure & Road Reconstruction	Wyandott Street - Chippewa Drive to Cecile Avenue	Chatham	2024	Spring 2025	Project tendered, construction planned Summer 2024-Winter 2024, final restoration in Spring 2025
Underground Infrastructure & Road Reconstruction	Cathcart Street - Cunningham Avenue and Head Street	Ridgetown	2024	Fall 2024	Project tendered, construction planned Summer 2024-Winter 2024, completion Fall 2024
Sanitary Sewer and Watermain Re- Lining	Various locations	Wallaceburg & Chatham	2024 (planned)	Winter 2024	Design underway
Stormwater and Shoreline Infrastruc	ture				
Slope Stabilization Improvements	Thames River - Longwoods Road (near Mun. No. 14239)		2023	Fall 2024	Under construction, additional work required in-water and along slope to complete stabilization
Drainage Improvements	Towanda Boulevard - west of Second Street to east of Seventh Street	Erie Beach	2023	Spring 2024	Final restoration underway
Storm Sewer Improvements	Merritt Avenue - Richmond Street to VIA Rail Corridor	Chatham	2023	Spring 2024	Final restoration underway
Pump Station Improvements	McDonald Tap Pump Station (near 88 Elm Drive S)	Wallaceburg	2024	Fall 2024	Project awarded, construction planned for Summer - Fall 2024
Drainage Improvements	Laurentia Drain Construction - Mallott Drain at Ella Street South upstream, westerly to Queen Street	Tilbury	2024 (planned)	Spring 2025	Design complete, discussions underway with Hydro One to secure approvals for construction
Drainage Improvements	Rosalie Robert Drain Extension - Homestead Drive	Tilbury	2024 (planned)	Spring 2025	Design complete, discussions underway with Hydro One to secure approvals for construction
Transportation infrastructure improv	vements		1	1	
Intersection Improvements	Queen's Line at Merlin Road	Raleigh	2024 (planned)	Spring 2025	Design underway, construction planned for Fall 2024 with final restoration in Spring 2025
Pedestrian Crossings	Removal - King Street south of Regent St.(W.J. Baird PS)	Blenheim	2024 (planned)	Fall 2024	Construction planned for Summer 2024
Pedestrian Crossings	Crossing upgrade - Main Street North at Cherry Street (Zone Township Central School)	Bothwell	2024 (planned)	Fall 2024	Construction planned for Summer 2024
Pedestrian Crossings	Crossing upgrade - Alexandra Avenue at Dunn Ave (Victor Lauriston P.S.)	Chatham	2024 (planned)	Fall 2024	Construction planned for Summer 2024
Pedestrian Crossings	Removal - Churchill Street at Sunset Avenue (John N. Given Learning Centre)	Chatham	2024 (planned)	Fall 2024	Construction planned for Summer 2024
Pedestrian Crossings	Crossing upgrade - Delaware Avenue at Cox Avenue (King George VI PS)	Chatham	2024 (planned)	Fall 2024	Construction planned for Summer 2024
Pedestrian Crossings	Crossing upgrade - Eugenie Street south of Meadowlea Road (Queen Elizabeth II Public School)	Chatham	2024 (planned)	Fall 2024	Construction planned for Summer 2024
Pedestrian Crossings Pedestrian Crossings	Crossing upgrade - McNaughton Street East east of Given Road (CKSS) New crossing - Canal Street Wwest at Maple Street South (Tilbury Arena)	Chatham Tilbury	2024 (planned) 2024 (planned)	Fall 2024 Fall 2024	Construction planned for Summer 2024 Construction planned for Summer 2024

Project Type	Location (from/to)	Community	Construction Award	Planned Completion	Status Update
Pedestrian Crossings	Removal - Raleigh Street at Cross Street	Chatham	2024 (planned)	Fall 2024	Construction planned for Summer 2024
Pedestrian Crossings	New crossing - Middle Line/Wheatley Road beacon	Tilbury	2024 (planned)	Fall 2024	Construction planned for Summer 2024
Pedestrian Crossings	Crossing upgrades - Keil Drive South at Tweedsmuir Avenue West	Chatham	2024	Fall 2024	Construction planned for Summer 2024
Parking Lot Improvements	Blenheim Arena	Blenheim	2023	Spring 2024	Under construction
Parking Lot Improvements	Elgin Park	Wallaceburg	2024 (planned)	Fall 2024	Design complete
Parking Lot Improvements	Wallaceburg Lot J	Wallaceburg	2024 (planned)	Fall 2024	Design complete
Parking Lot Improvements	Laverne Kelly Lot 2 (accessibility improvements)	Erieau	2024 (planned)	Fall 2024	Design underway
Parking Lot Improvements	Highgate Firehall	Highgate	2024 (planned)	Fall 2024	Design complete
Parking Lot Improvements	Wheatley Firehall	Wheatley	2024 (planned)	Fall 2024	Design underway
Guardrail Rehabilitation	Various Location on Talbot Trail	Harwich	2024 (planned)	Fall 2024	Design completed
Guardrail Installations	Baptiste Road from Tecumseh Line to Mint Line	Tilbury-East	2024 (planned)	Winter 2024	Design underway
Sidewalk Repairs/Replacement	Talbot Street – Little to Parr (south side)	Blenheim	2024	Fall 2024	Construction planned for Summer 2024
Sidewalk Repairs/Replacement	Mercer Street – Dolsen to Kingston (north side)	Chatham	2024	Fall 2024	Construction planned for Summer 2024
Sidewalk Repairs/Replacement	Mercer Street – Kingston to Queen (north side)	Chatham	2024	Fall 2024	Construction planned for Summer 2024
Sidewalk Repairs/Replacement	Barthe Street – Grand to Kent (south side)	Chatham	2024	Fall 2024	Construction planned for Summer 2024
Sidewalk Repairs/Replacement	Beatty Street – Queen to Massey (south side)	Chatham	2024	Fall 2024	Construction planned for Summer 2024
Sidewalk Repairs/Replacement	King Street East – Duke to East End (south side)	Chatham	2024	Fall 2024	Construction planned for Summer 2024
Sidewalk Repairs/Replacement	Albert Street – King to Queen (west side)	Wallaceburg	2024	Fall 2024	Construction planned for Summer 2024
Sidewalk Repairs/Replacement	Albert Street – Robert to #693 Albert (east side)	Wallaceburg	2024	Fall 2024	Construction planned for Summer 2024
Sidewalk Repairs/Replacement	Victoria Street – Earl to Duke (west side)	Wallaceburg	2024	Fall 2024	Construction planned for Summer 2024
Sidewalk Repairs/Replacement	King Street – Ebenezer to George (west side)	Ridgetown	2024	Fall 2024	Construction planned for Summer 2024
Sidewalk Repairs/Replacement	Main Street – Harold to Head (north side)	Ridgetown	2024	Fall 2024	Construction planned for Summer 2024
Sidewalk Repairs/Replacement	Lamarsh Street – Arthur to Erie (south side)	Wheatley	2024	Fall 2024	Construction planned for Summer 2024
Sidewalk Repairs/Replacement	Erie Street – Lamarsh to John (east side)	Wheatley	2024	Fall 2024	Construction planned for Summer 2024
Sidewalk Repairs/Replacement	Little Street – Lamarsh to Middleton (west side)	Wheatley	2024	Fall 2024	Construction planned for Summer 2024
Sidewalk Repairs/Replacement	Little Street – Talbot to Chestnut (east side)	Wheatley	2024	Fall 2024	Construction planned for Summer 2024
Sidewalk Repairs/Replacement	Baird Avenue – Robinson to Coulson (west side)	Wheatley	2024	Fall 2024	Construction planned for Summer 2024 Construction planned for Summer 2024
Sidewalk - New Construction	Cathcart - Head Street to 50m west	Ridgetown	2024	Fall 2024	Project tendered, construction planned Summer 2024-Winter 2024, completion Fall 2024
Sidewalk - New Construction	Wyandott - Chippewa Drive to Cecile Avenue	Chatham	2024	Spring 2025	Project tendered, construction planned Summer 2024-Winter 2024, final restoration in Spring 2025
Sidewalk - New Construction	Dufferin Avenue - 100 m west of Walnut Drive to 200 m west of Walnut Drive	Wallaceburg	2024 (planned)	Fall 2024	Construction planned for summer 2024
Bridge and culvert projects					
Culvert Rehabilitation	Heron Line over Boyle Drain	Dover	2022	Summer 2024	Construction planned for Summer 2024
Bridge Rehabilitation	Jacob Road over Rivard Drain	Dover	2023	Spring 2024	Construction underway
Culvert Rehabilitation	Bluewater Line over Dykeman Drain	Chatham Township	2023	Fall 2024	Construction planned for Fall 2024
Culvert Replacement	Lindsay Road over Leonard Drain	Chatham Township	2023	Fall 2024	Construction planned for Fall 2024
Bridge Rehabilitation	Brook Line over Big Creek Drain	Chatham Township	2023	Summer 2024	Construction planned for Summer 2024
Bridge Rehabilitation	Claymore Line over Big Creek Drain	Chatham Township	2023	Fall 2024	Construction planned for Fall 2024
Bridge Replacement	Lindsay Road over Danforth Drain (South)	Chatham Township	2023	Fall 2024	Construction planned for Fall 2024
Bridge Rehabilitation	L.O. Stonehouse Pedestrian Bridge	Wallaceburg	2023	Summer 2024	Construction underway
Bridge Rehabilitation	Croton Bridge - Oakdale over Sydenham	Camden	2024	Summer 2024	Construction planned for Summer 2024
Bridge Replacement	4th Concession Line over Baker Drain	Romney	2024	Fall 2024	Construction planned for Fall 2024
Bridge Repair	Seventh Line West over Flook and Hinton Drain	Chatham	2024	Summer 2024	Project awarded, construction planned for Summer 2024
Culvert Replacement	Edward Street over Harrison Drain	Howard	2024 (planned)	2024/2025	Design underway, tender this year for construction in 2024 or 2025
Culvert Replacement	Tupperville Road over Pike Creek	Chatham Township	2024 (planned)	2024/2025	Design underway, tender this year for construction in 2024 or 2025
Bridge Replacement	Tupperville Road over Miller Drain	Chatham Township		2024/2025	Design underway, tender this year for construction in 2024 or 2025